

# RIVER PLACE WP GARAGE STRUCTURAL REPAIRS

ID	Task Name	Duration	Start	Finish	Predict	May	June	July	August	September	October
1	Mobilization	1 day?	Mon 5/3/10	Mon 5/3/10	4/18	5/2	5/30	6/13	7/11	8/8	9/19
2	Phase 1	25 days	Tue 5/4/10	Mon 6/7/10	1	5/2	5/30	6/13	7/11	8/8	9/19
3	Pour 1	1 day?	Mon 5/24/10	Mon 5/24/10							
4	Pour 2	1 day?	Wed 6/2/10	Wed 6/2/10							
5	Phase 2	20 days	Tue 6/8/10	Mon 7/5/10	2	5/2	5/30	6/13	7/11	8/8	9/19
6	Pour 3	1 day?	Wed 6/23/10	Wed 6/23/10							
7	Phase 3	20 days	Tue 7/6/10	Mon 8/2/10	5	5/2	5/30	6/13	7/11	8/8	9/19
8	Pour 4	1 day?	Fri 7/23/10	Fri 7/23/10							
9	Phase 4	20 days	Tue 8/3/10	Mon 8/30/10	7	5/2	5/30	6/13	7/11	8/8	9/19
10	Pour 5	1 day?	Wed 8/25/10	Wed 8/25/10							
11	Exterior façade repairs	57 days?	Thu 6/3/10	Fri 8/20/10							
12	Interior wall/col/soffit repairs	57 days?	Thu 6/3/10	Fri 8/20/10							
13	grout injection	57 days?	Thu 6/3/10	Fri 8/20/10							
14	new chain link	57 days?	Thu 6/3/10	Fri 8/20/10							
15	roof framing	57 days?	Thu 6/3/10	Fri 8/20/10							
16	exterior paint	15 days?	Mon 8/2/10	Fri 8/20/10							
17	interior paint	15 days?	Mon 8/2/10	Fri 8/20/10							
18	CIT installation	25 days?	Mon 8/23/10	Fri 9/24/10							
19	Membrane Installation	25 days?	Mon 8/23/10	Fri 9/24/10							
20	Demob	6 days?	Fri 9/24/10	Fri 10/1/10							

Project: Schedule 1.9.U0210.River Plk  
Date: Thu 6/3/10

Task:  Task  Milestone  External Tasks

Split:  Summary  External Milestone

Progress:  Project Summary  Deadline

Page 1